From: [redacted]
Sent: Tuesday, March 25, 2025 6:40 AM
To: [redacted]
Subject: Fwd: FW: shallow main in Oakhurst Glen community
Attachments: opm main depth.png; unnamed.jpg

Follow Up Flag: Follow up
Flag Status: Flagged

CAUTION: This email originated from the Internet. Do not click links or open attachments unless you trust the sender and know the content is safe. If in doubt, report this email using the PhishAlarm button.

i believe this one is near the cul de sac

---------- Forwarded message ---------
From: [redacted]
Date: Mon, Oct 24, 2022 at 11:59 AM
Subject: Re: FW: shallow main in Oakhurst Glen community
To: [redacted]
Cc: [redacted]

[redacted],
referring to the opm standard regarding depths of Distribution Mains DIV 3 SEC 3.8 having 24" of cover is acceptable with approval. In the picture you provided it appears main is either 23-24" we will be returning to strip back and lower this section to provide extra coverage. I pulled service cards for the house next door and the main is noted to be at least 34" deep so I don't believe we're looking at a major section. same for houses uphill those service cards states at least 30" or more in cover. The home on the short site still needs to be run on the other side of the driveway of where the crew dug up on friday. I'm gonna get that house on route to spot the main and install the service in hopes the main is good there. They'll proceed to the longside and lower that section.

On Fri, Oct 21, 2022 at 1:02 PM [redacted] > wrote:

> [redacted]
>
> The shallow main on Oakhurst Dr needs to be lowered to meet OPM standard.
>
> Please respond to this email with timeline for remediation.

From: [redacted]
Sent: Friday, October 21, 2022 11:46 AM
To: [redacted]
Subject: shallow main in Oakhurst Glen community
Importance: High

[redacted]

More shallow main found in the Oakhurst Glen community.

Please follow up with timeline for remediation.



[redacted] and crew have been instructed 'do not install tee on shallow main at [redacted]

Whether or not they back out the L/S service is up to DUS.

[redacted]

Project Coordinator

[redacted]

[redacted]

Atlanta Gas Light

--

[redacted] | **Operations Manager**

Cell - [redacted]

Main - [redacted]

Diversified Utility Services LLC.

[redacted]

--

[redacted] | **Operations Manager**

Cell - [redacted]

Main - [redacted]

Diversified Utility Services LLC.

[redacted]

