Georgia Power

Bin 10230
241 Ralph McGill Boulevard, NE
Atlanta, GA 30308-3374

February 16, 2026

Ms. Sallie Tanner
Executive Secretary
Georgia Public Service Commission
244 Washington Street, SW
Atlanta, GA 30334-5701

RE: Georgia Power Company's Fourth Quarterly Construction Monitoring Report for Moody, Robins, McGrau Ford Phase I and II, and Hammond Battery Energy Storage System, and Second Quarterly Construction Monitoring Report for Twiggs County; Docket No. 56143

Dear Ms. Tanner:

Enclosed for filing is Georgia Power Company's Fourth Quarterly Construction Monitoring Report for Moody, Robins, McGrau Ford Phase I and II, and Hammond Battery Energy Storage System, and Second Quarterly Construction Monitoring Report for Twiggs County pursuant to O.C.G.A. § 46-3A-7(b), Georgia Public Service Commission ("Commission") Rule 515-3-4-.07(2)(b), and the Commission's Order in Docket No. 55378.

This filing contains certain information that is being filed under the Commission's trade secret rules as explained in the enclosed basis for assertion.

Please contact Cheryl Johnson at 404-506-6837 if you have any questions regarding this filing.

Sincerely,

/s/ Jeremiah C. Haswell

Jeremiah C. Haswell
Director, Regulatory Affairs
Georgia Power Company
jhaswell@southernco.com

Enclosure

STATE OF GEORGIA

BEFORE THE GEORGIA PUBLIC SERVICE COMMISSION

IN RE:	)	
	)	
Georgia Power Company	)	Docket No. 56143
Battery Energy Storage Systems (BESS)	)	
4th Quarterly	)	
Construction Monitoring Report	)	

AFFIDAVIT AND VERIFICATION

Frederick H. Willis, first being duly sworn, deposes and states that he has reviewed Georgia Power Company's 4th Quarterly Construction Monitoring Report for Moody, Robins, Hammond, McGrau Ford Phase I and Phase II, and Twiggs County BESS and the information contained in the report is accurate to the best of his knowledge and the specific information designated as trade secret constitute trade secrets pursuant to Article 27 of Chapter 1 of Title 10 of the Official Code of Georgia.

Frederick H. Willis
Project Shared Services
Southern Company Services

Subscribed and sworn to before me this 16 day of February 2026.

Dana L McLean
Notary Public

My Commission expires:

DANA L MCLEAN NOTARY PUBLIC COWETA COUNTY GEORGIA EXPIRES APRIL 26, 2026

BEFORE THE GEORGIA PUBLIC SERVICE COMMISSION

GEORGIA POWER COMPANY
DOCKET NO. 56143

BASIS FOR THE ASSERTION THAT REDACTED PORTIONS OF GEORGIA POWER COMPANY'S QUARTERLY CONSTRUCTION MONITORING REPORT ARE PROTECTED AS TRADE SECRETS

Pursuant to the Order Granting Certification of Robins, Moody, McGrau Ford Phase I and II, Hammond, and Twiggs County Battery Energy Storage Systems in Docket Nos. 55378 & 44160 & 56258, Georgia Power Company ("Georgia Power" or the "Company") submits to the Georgia Public Service Commission (the "Commission") its Quarterly Construction Monitoring Report for the Robins, Moody, McGrau Ford Phase I and II, Hammond, and Twiggs County Battery Energy Storage Systems Project (the "Report") in Docket No. 56143. Certain provisions of the Report (the "Information") are trade secrets of Georgia Power, Southern Company, and their affiliates and contractors and are therefore protected from disclosure under Commission Rule 515-3-1-.11.

The trade secret portions of the Information derive economic value from not being generally known to, and not being readily ascertainable by proper means by other persons who can obtain economic value from their disclosure or use. Public disclosure of the Information could give the Company's competitors, contractors, vendors, or suppliers an unfair advantage by showing the Company's cost, schedule, and project configurations, and that harm could in turn impair Georgia Power and its customers. More specifically, the Information pertains to financial, commercial, planning, strategy, construction, schedule, cost, and transmission information related to the development of the Robins, Moody, McGrau Ford Phase I and II, Hammond, and Twiggs County Battery Energy Storage Systems that is considered confidential and proprietary by the Company and is not generally known by the public. Potential competitors of the Company could use the trade secret portions of the Information to obtain a detailed picture of the Company's costs and project configurations and thereby gain a competitive advantage over the Company to the detriment of the Company's customers. Further, contractors, vendors, or suppliers could use the Company's projected costs and assumptions to tailor future bid proposals to create an artificial floor in pricing that could prevent the Company from procuring equipment and services at the best cost for customers. Finally, the Company's competitors are not required to disclosure similar information and to require the Company to do so would place it at an economic disadvantage.

The trade secret portions of the Information are subject to extensive efforts to maintain their confidentiality. Only select Georgia Power and Southern Company personnel and their legal counsel are granted access to the trade secret portions of the Information. Those personnel receive access only on a "need to know" basis. Before a party outside of Georgia Power and Southern Company and their legal counsel are granted access to the trade secret portions of the Information, the party is required to sign a confidentiality agreement with respect to the trade secret portions of the Information.

Georgia Power Company
Battery Energy Storage System
Moody, Robins, McGrau Ford Phase I and II, and Hammond
4th Quarterly Construction Monitoring Report
Docket No. 56143

Table of Contents

	Page
Executive Summary	**2**
Project Specific Updates	**4**

EXECUTIVE SUMMARY

- **Moody, Robins, McGrau Ford Phases I & II, and Hammond remain on track to be commercially available before May 2026, June 2026, October 2026 & September 2026, and November 2026, respectively.**

All five (5) Georgia Power Company Battery Energy Storage System ("BESS") projects, being managed collectively as a portfolio, remain on schedule to provide reliable electricity for customers required by the winter of 2026/2027. Both Burns & McDonnell and Crowder continue progressing in construction activities. All five sites have received all major equipment deliveries and are on track to meet the need dates of the current construction sequence. Based on current progress, including material delivery and construction execution, the Company is projecting to bring the Portfolio online ahead of the certified schedules.

Table 1 – Project Overview

Project	Capacity (MW)	Duration (hr)	Commercial Operation Date (COD)[1]	Certified Cost ($ in thousands) excluding Contingency[2]
Moody	49.5	4	May-26	REDACTED
Robins	128	4	Jun-26	REDACTED
McGrau Ford Phase II	265	4	Sep-26	REDACTED
McGrau Ford Phase I	265	2	Oct-26	REDACTED
Hammond	57.5	4	Nov-26	REDACTED

- **Based on expenditures incurred through December 31, 2025, and the most recent forecast, the Company is on track to complete the Portfolio within the certified in-service cost estimates[3] approved during the BESS Certification Proceedings.**

Table 2 – BESS Construction Monitoring Report Expenditures

	Actual through December 2025 ($ in thousands)	Estimated At Completion (EAC) ($ in thousands)
Construction Cost (including Contingency)	**REDACTED**	**REDACTED**
Ad Valorem Tax	**REDACTED**	**REDACTED**
AFUDC	**REDACTED**	**REDACTED**
Total Portfolio Cost	**REDACTED**	**REDACTED**

[1] ***COD Date reflects dates included and approved in the Certification proceedings.***
[2] ***REDACTED***
[3] **REDACTED**

Table 3 - Portfolio Cost Overview

REDACTED

Figure 1 – Portfolio Spend Curve

REDACTED

Project Specific Updates

1. Moody BESS



Photo 1 – Moody BESS in December 2025

a. Introduction:

Moody BESS is a 49.5 MW battery system located in Lowndes County, Georgia. The Moody BESS project will be primarily charged by the existing solar resources at the site. Once developed, the Moody BESS project-will serve as dispatchable capacity resources that provide customers with a reliable and economical source of electricity required by the winter of 2026/2027. In addition, the resources will form a critical component of the Company's diverse generation portfolio, helping ensure the Company has the mix of technologies necessary to provide reliable and resilient electric service for all customers during all hours.

As noted in the Certification filing (Docket No. 55378), Georgia Power has directly purchased the Megapack 2 XL BESS from Tesla under a Sale and Purchase Agreement ("SPA"). The EPC contractor, Crowder, will be responsible for the engineering, design, procurement, construction and installation of all on-site equipment, including the Megapack 2 XL. Moody BESS remains on track to be commercially available in May 2026, but the Company is projecting to bring the Project online ahead of the certified schedule.

b. Safety:

Site leadership continues to promote a safety-first culture. Through the end of fourth quarter 2025, there have been zero OSHA recordable events at Moody site.

c. Overall Project Status:
- EPC's Scope:
    a. Mechanical Completion was achieved in REDACTED
- Substantial Completion is projected to be in REDACTED
- Tesla Battery Update:
    a. Commissioning was completed in REDACTED
- Owner's Scope:
    a. Interconnection Testing started in REDACTED
    b. COD is projected to be in REDACTED

d. Licenses/Permits Status:
- None

Table 4 - Major Milestone & Procurement Summary

REDACTED

Figure 2 - Level 1 Schedule

REDACTED

Figure 3 - Critical Path Summary

REDACTED

2. **Robins BESS**



Photo 2 – Robins BESS in December 2025

a. Introduction:

Robins BESS is a 128 MW battery system located in Bibb County, Georgia. The Robins BESS project will be primarily charged by the existing solar resources at the site. Once developed, the Robins BESS project will serve as dispatchable capacity resources that provide customers with a reliable and economical source of electricity required by the winter of 2026/2027. In addition, the resources will form a critical component of the Company's diverse generation portfolio, helping ensure the Company has the mix of technologies necessary to provide reliable and resilient electric service for all customers during all hours.

As noted in the Certification filing (Docket No. 55378), Georgia Power has directly purchased the Megapack 2 XL BESS from Tesla under a SPA. The EPC contractor, Burns and McDonnell, will be responsible for the engineering, design, procurement, construction and installation of all on-site equipment, including the Megapack 2 XL. Robins BESS remains on track to be commercially available in June 2026, but the Company is projecting to bring the Project online ahead of the certified schedule.

b. Safety:

Site leadership continues to promote a safety-first culture. During the second quarter of 2025, the Project experienced a lost-time incident. Site and contractor leadership utilized the opportunity to re-emphasize the importance of and to encourage renewed focus on safety. Since then, at the end of fourth quarter of 2025, there have been no OSHA recordable events at Robins site.

c. Overall Project Status:
    - EPC's Scope:
        a. Mechanical Completion was achieved in REDACTED
        b. Substantial Completion is targeted for late REDACTED
    - Tesla Scope:
        a. Commissioning is ongoing and expect to be completed in REDACTED
    - Owner's Scope:
        a. Interconnection testing started in REDACTED
        b. COD is projected to be in REDACTED
d. Licenses/Permits Status:
    - None

Table 5 - Major Milestone & Procurement

REDACTED

Figure 4 - Level 1 Schedule

REDACTED

Figure 5 - Critical Path Summary

REDACTED

3. McGrau Ford Phase I & Phase II



Photo 3 – McGrau Ford Phase I & II BESS in December 2025

a. Introduction:

McGrau Ford Phase I & Phase II BESS project are each a 265 MW standalone battery system located in Cherokee County, Georgia. Both McGrau Ford Phase I & Phase II BESS will be grid charged, and it will pull energy directly from the grid as directed through Automatic Generation Control ("AGC") signal. Once developed, the McGrau Ford Phase I & Phase II BESS project will serve as dispatchable capacity resources that provide customers with a reliable and economical source of electricity required by the winter of 2026/2027. In addition, the resources will form a critical component of the Company's diverse generation portfolio, helping ensure the Company has the mix of technologies necessary to provide reliable and resilient electric service for all customers during all hours.

As noted in the Certification filing for Phase II (Docket No. 55378) and Phase I (Docket No. 44160), Georgia Power has directly purchased the Megapack 2 XL BESS from Tesla under a SPA. The EPC contractor, Burns and McDonnell, will be responsible for the engineering, design, procurement, construction and installation of all on-site equipment, including the Megapack 2 XL. McGrau Ford Phase I & Phase II BESS remains on track to be commercially available in October 2026 and September 2026, respectively, but the Company is projecting to bring the Project online ahead of the certified schedule.

b. Safety:
Site leadership continues to promote a safety-first culture. During the second quarter of 2025, the Project experienced a lost-time incident. Site and contractor leadership utilized the opportunity to re-emphasize the importance of and to encourage renewed focus on safety. Since then, there have been no OSHA recordable events at McGrau Ford site.

c. Overall Project Status:
- EPC's Scope:
    a. Phase I & Phase II Medium Voltage Transformer deliveries were completed in REDACTED
    b. Underground and above-ground electrical work are in progress
- Tesla Battery Update:
    a. Battery deliveries and commissioning are on-track
        i. Delivery Window:
            i. Phase I: Completed in REDACTED
            ii. Phase II: Completed in REDACTED
        ii. Commissioning Window:
            i. Phase I: REDACTED
            ii. Phase II: REDACTED
- Owner's Scope:
    a. Substation construction started in REDACTED and is expected to be completed and ready for backfeed in REDACTED

d. Licenses/Permits Status:
- None

Table 6 - Major Milestone & Procurement Summary

REDACTED

Figure 6 - Level 1 Schedule

REDACTED

Figure 7 - Critical Path Summary

REDACTED

4. Hammond



Photo 4 – Hammond BESS in December 2025

a. Introduction:

Hammond BESS is a 57.5 MW battery system located in Floyd County, Georgia. The Hammond BESS project will be grid charged, and it will pull energy directly from the grid as directed through AGC signal. Once developed, the Hammond BESS project will serve as dispatchable capacity resources that provide customers with a reliable and economical source of electricity required by the winter of 2026/2027. In addition, the resources will form a critical component of the Company's diverse generation portfolio, helping ensure the Company has the mix of technologies necessary to provide reliable and resilient electric service for all customers during all hours.

As noted in the Certification filing (Docket No. 55378), Georgia Power has directly purchased the Megapack 2 XL BESS from Tesla under a SPA. The EPC contractor, Crowder, will be responsible for the engineering, design, procurement, construction and installation of all on-site equipment, including the Megapack 2 XL. Hammond BESS remains on track to be commercially available in November 2026, but the Company is projecting to bring the Project online ahead of the certified schedule.

b. Safety:

Site leadership continues to promote a safety-first culture. Through the end of fourth quarter of 2025, there have been zero OSHA recordable events at Hammond site.

c. Overall Project Status:

- EPC's Scope:
  a. Underground conduit and grounding grid for major equipment completed in REDACTED
  b. Site Control Center delivered in REDACTED
  c. Medium Voltage Transformer Delivery was completed in REDACTED
- Tesla Battery Update:
  a. Battery deliveries were completed in REDACTED
  b. Commissioning is projected to start in REDACTED
- Owner's Scope:
  a. Substation construction began in REDACTED and is scheduled to complete in REDACTED
  b. Power Delivery
     i. Target Ready for Back-feed in REDACTED

d. Licenses/Permits Status:

- None

Table 7 - Major Milestone & Procurement Summary

REDACTED

Figure 8 - Level 1 Schedule

REDACTED

Figure 9 - Critical Path Summary

REDACTED

5. Portfolio Risks (Moody, Robins, McGrau Ford Phase I & II, and Hammond BESS)

The Company is actively managing risks on the Portfolio, focusing on wide-ranging tariff impacts, schedule adherence, timely engineering and manufacturing productivity, and integration of Contractors and Owner's Scope. Risks related to commissioning, and the possibility of negative impacts to working schedules, at the sites closest to commercial operation are being closely monitored as well. The Company will continue to monitor the impact of tariffs on the Project. The GPC BESS risk register includes both external (EPC) and internal risk events and is updated monthly in coordination with the Project team and senior management.

The Risk Register's estimated cost impacts have significantly decreased for Phase 1 since the submission of the BESS 3rd Construction Monitoring Report due to the inclusion of separate opportunities for Sales Tax Exemptions, Achieving COD Earlier Than Forecast, and Reforecasting AFUDC. The expected impacts of most of the sites' tariff risks are still being carried until final tariff invoices are received. Additionally, estimated cost impacts for all schedule-related risks were re-quantified following updates to expected project run rate costs.

Georgia Power Company

Battery Energy Storage System

Twiggs County– 2nd Quarterly Construction Monitoring Report

Docket No. 56143

Table of Contents

	Page
Executive Summary	**14**
Project Specific Updates	**15**

EXECUTIVE SUMMARY

- **Twiggs County BESS is on track to be commercially available in November 2027.**

Twiggs County BESS is on schedule to provide reliable electricity for customers required by the winter of 2027. The Company entered into a Purchase and Sale Agreement with Tesla to provide Megapacks for the project. Crowder continues progressing in construction activities. All major equipment deliveries are on track to meet the need dates of the current construction sequence.

Table 8 – Project Overview

Project	Capacity (MW)	Duration (hr)	Commercial Operation Date (COD)[1]	Certified Cost ($ in thousands) including Contingency
Twiggs County	200	4	Nov-27	REDACTED

- **Based on expenditures incurred through December 31, 2025, and the most recent forecast, the Company is on track to complete the Twiggs County BESS within the certified in-service cost estimates approved during the BESS Certification Proceedings**

Table 9 – BESS Construction Monitoring Report Expenditures

	Actual through December 2025 ($ in thousands)	Estimated At Completion (EAC) ($ in thousands)
Construction Cost (including Contingency)	**REDACTED**	**REDACTED**
Ad Valorem Tax	**REDACTED**	**REDACTED**
AFUDC	**REDACTED**	**REDACTED**
Total Portfolio Cost	**REDACTED**	**REDACTED**

Table 10 – Twiggs County Cost Overview

REDACTED

Figure 10 – Twiggs County BESS Spend Curve

REDACTED

[1] ***COD Date reflects dates included and approved in the Certification proceedings.***

Project Specific Updates

1. Twiggs County BESS



Photo 5 – Twiggs BESS in December 2025

a. Introduction:

Twiggs County BESS is a 200 MW battery system located in Twiggs County, Georgia. The Twiggs County BESS project will be primarily charged by the existing solar resources at the site. Once developed, the BESS will store the renewable energy during daylight hours and discharge the energy as needed to support grid operations and meet capacity needs. Additionally, the Twiggs County BESS will primarily serve as a cost-effective, dispatchable capacity resource by optimizing energy savings. It will achieve this by shifting the energy from hours with relatively low system marginal cost to hours with relatively high system marginal cost. While it will primarily charge from solar energy, it can also charge from the grid if constraints are not present on the transmission system.

As noted in the Certification filing (Docket No. 56258), Georgia Power will directly purchase the Megapack 2XL BESS from Tesla under a Sale and Purchase Agreement (SPA). The EPC contractor, Crowder, will be responsible for the engineering, design, procurement, construction and installation of all on-site equipment, including the Megapack 2XL. Twiggs County BESS is on track to be commercially available in November 2027.

b. Safety:

Site leadership continues to promote a safety-first culture. Through the end of fourth quarter 2025, there have been zero OSHA recordable events at Twiggs County BESS site.

c. Overall Project Status:
   - EPC's Scope:
     a. Site Mobilization completed in REDACTED
     b. Equipment foundation started in REDACTED
     c. Engineering is expected to be completed in REDACTED
   - Tesla Battery Update:
     a. Battery deliveries and commissioning are on-track
        i. Delivery Window: REDACTED
        ii. Commission date: REDACTED
   - Owner's Scope:
     a. Power Delivery
        i. Target Ready for backfeed in REDACTED

d. Licenses/Permits Status:
   - None

e. Project Risks:
   The Company is actively managing risks on the Project, focusing on wide-ranging tariff impacts, schedule adherence, timely engineering and manufacturing productivity, and integration of Contractors and Owner's Scope. The ability of the Contractors to procure, manufacture, and deliver necessary components to the site on time, coupled with the ability to attract and retain sufficient craft to productively achieve the construction schedule, will be critical to minimizing impacts to the Project. The Company will continue to monitor the impact associated with tariffs to the Project. The Risk Register includes both external (EPC) and internal risk events and is updated monthly in coordination with the Project team and senior management.

   The Project's estimated risk-related cost impacts have decreased over the last two months based on the inclusion of opportunities for Sales Tax Exemptions, Achieving COD earlier than Baseline, and reductions in several construction-related threats based on Project progress.

Table 11 - Major Milestone & Procurement Summary

REDACTED

Figure 11 - Level 1 Schedule

REDACTED

Figure 12 - Critical Path Summary

REDACTED