Georgia Power

March 24, 2026

Ms. Sallie Tanner
Executive Secretary
Georgia Public Service Commission
244 Washington Street, First Floor
Atlanta, Georgia 30334-5701

RE: Georgia Power Company's Plant Yates Units 8-10 February 2026 Monthly Status Report; Docket No. 55931

Dear Ms. Tanner:

Enclosed for filing is Georgia Power Company's (the "Company") February 2026 Monthly Status Report (the "Report"). Estimates of costs and schedules contained in this Report are information available since approval of the Certification of the Project. Also enclosed are the February 2026 updates to Data Requests STF-PIA-3-1a, STF-PIA-3-1b, STF-PIA-3-1c, STF-PIA-3-R1-1d.

Should you have any questions, please call me at 404-506-7106.

Sincerely,

/s/ Jeremiah C. Haswell

Jeremiah C. Haswell
Director, Regulatory Affairs
jhaswell@southernco.com

BEFORE THE GEORGIA PUBLIC SERVICE COMMISSION

GEORGIA POWER COMPANY
DOCKET NO. 55931

BASIS FOR THE ASSERTION THAT CERTAIN DOCUMENTS PROVIDED TO THE CONSTRUCTION MONITOR ARE PROTECTED TRADE SECRETS

As part of construction monitoring process following the certification of Units 8-10 at Plant Yates, Georgia Power Company ("Georgia Power" or "the Company") submits to the Georgia Public Service Commission (the "Commission") the Plant Yates Units 8-10 Monthly Status Report ("Report"). In addition to the Report and upon request, Georgia Power provides to the Commission Staff and the Construction Monitor for the Plant Yates Units 8-10 Project, supplemental information and documentation regarding the Project, such as metrics reports, license updates, readiness review schedules, schedule information and analyses and other updates (the "Information"). Certain portions of the Information are trade secrets of Georgia Power, Southern Company, and their affiliates and contractors and are therefore protected from disclosure under Commission Rule 515-3-1-.11.

The trade secret portions of the Information derive economic value from not being generally known to, and not being readily ascertainable by proper means by other persons who can obtain economic value from their disclosure or use. Public disclosure of the Information could give the Company's competitors, contractors, vendors, or suppliers an unfair advantage by showing the Company's cost, schedule, and project configuration, and that harm could in turn impair Georgia Power and its customers. More specifically, the Information pertains to financial, commercial, planning, strategy, construction, schedule, and cost information related to the development of Plant Yates Units 8-10 that is considered confidential and proprietary by the Company and is not generally known by the public. Potential competitors of the Company could use the trade secret portions of the Information to obtain a detailed picture of the Company's costs and project configuration and thereby gain a competitive advantage over the Company to the detriment of the Company's customers. Further, contractors, vendors, or suppliers could use the Company's projected costs and assumptions to tailor future bid proposals to create an artificial floor in pricing that could prevent the Company from procuring equipment and services at the best cost for customers. Finally, the Company's competitors are not required to disclosure similar information and to require the Company to do so would place it at an economic disadvantage.

The trade secret portions of the Information are subject to extensive efforts to maintain their confidentiality. Only select Georgia Power and Southern Company personnel and their legal counsel are granted access to the trade secret portions of the Information. Those personnel receive access only on a "need to know" basis. Before a party outside of Georgia Power and Southern Company and their legal counsel are granted access to the trade secret portions of the Information, the party is required to sign a confidentiality agreement with respect to the trade secret portions of the Information.

Yates Simple Cycle Units 8 - 10 Monthly Status Report
Through February 28, 2026

Table of Contents

Executive Summary	1
Project Cost to Date Update	2
Year to Date Budget Update	3

Executive Summary - Yates Monthly Status Report through February 28, 2026
Capital Expenditures (in thousands of $) Georgia Power – Accrual Basis

Project-To-Date Actuals through February 2026

Construction Cost	REDACTED
Ad Valorem	REDACTED
Construction Schedule Financing	REDACTED

Project Forecast as of 3rd Semi-Annual Construction Monitoring Budget

Forecast of Total Construction Cost	REDACTED
Forecast of Total Ad Valorem	REDACTED
Forecast of Construction Schedule Financing	REDACTED

Note: Details may not add to totals due to rounding.

Overall Project Status

- **Construction continues to make progress in the month of February 2026.**
    - **Unit 8 GT Control Package and SFC/Excitation Package set**
    - **Unit 9 SCR internals installation began**
    - **Unit 10 generator rotor insertion completed**
    - **Gas lateral pipeline purged and ready for operation**

Yates 8-10 Project
Georgia Power Company Cost
Project To Date
February 2026

(Thousands of $) - Accrual Basis	Total Current Forecast	PTD Actual	PTD Budget	Variance
Construction & Capital Cost				
EPC Contract	REDACTED	REDACTED	REDACTED	REDACTED
Owner's Cost				
Project Management & Pre-COD Operations	REDACTED	REDACTED	REDACTED	REDACTED
Permitting	REDACTED	REDACTED	REDACTED	REDACTED
Interconnection	REDACTED	REDACTED	REDACTED	REDACTED
Engineering & Procurement	REDACTED	REDACTED	REDACTED	REDACTED
Startup	REDACTED	REDACTED	REDACTED	REDACTED
Total Owner's Cost	REDACTED	REDACTED	REDACTED	REDACTED
Contingency	REDACTED	REDACTED	REDACTED	REDACTED
Total Construction Cost	REDACTED	REDACTED	REDACTED	REDACTED
Ad Valorem	REDACTED	REDACTED	REDACTED	REDACTED
Other Capital Cost				
Construction Monitor	REDACTED	REDACTED	REDACTED	REDACTED
Project Schedule Financing				
AFUDC	REDACTED	REDACTED	REDACTED	REDACTED
Total Project Schedule Financing	**REDACTED**	**REDACTED**	**REDACTED**	**REDACTED**
Total Capital Cost and Financing	**REDACTED**	**REDACTED**	**REDACTED**	**REDACTED**

Note: Details may not add to totals due to rounding.

Yates 8-10 Project
Georgia Power Company Cost
Year To Date
February 2026

(Thousands of $) - Accrual Basis	Current Month Actuals	Current Month Budget	YTD Actual	YTD Budget	YTD Variance
Construction & Capital Cost					
EPC Contract	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Owner's Cost					
Project Management & Pre-COD Operations	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Permitting	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Interconnection	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Engineering & Procurement	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Startup	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Total Owner's Cost	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Contingency	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Total Construction Cost	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Ad Valorem	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Other Capital Cost					
Construction Monitor	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Project Schedule Financing					
AFUDC	REDACTED	REDACTED	REDACTED	REDACTED	REDACTED
Total Project Schedule Financing	**REDACTED**	**REDACTED**	**REDACTED**	**REDACTED**	**REDACTED**
Total Capital Cost and Financing	**REDACTED**	**REDACTED**	**REDACTED**	**REDACTED**	**REDACTED**

Note: Details may not add to totals due to rounding.

BEFORE THE GEORGIA PUBLIC SERVICE COMMISSION
GEORGIA POWER COMPANY
DOCKET NO. 55931

BASIS FOR THE ASSERTION THAT PORTIONS OF GEORGIA POWER COMPANY'S PLANT YATES UNITS 8 - 10 MONTHLY CONSORTIUM REPORT ARE PROTECTED TRADE SECRETS

As part of construction monitoring process following the certification of Units 8-10 at Plant Yates, Georgia Power Company ("Georgia Power" or "the Company") submits to the Georgia Public Service Commission (the "Commission") the Plant Yates Units 8-10 Monthly Consortium Report (the "Consortium Report"). Certain provisions of the Consortium Report are trade secrets of Georgia Power, Southern Company, and their affiliates and contractors and are protected from disclosure under Commission Rule 515-3-1-.11.

The trade secret provisions of the Consortium Report derive economic value from not being generally known to, and not being readily ascertainable by proper means by other persons who can obtain economic value from their disclosure or use. Public disclosure of the trade secret information in the Consortium Report could give other utilities and competitors an unfair competitive advantage by showing the Company's costs and project configuration and could interfere with the Company's ability to negotiate for best cost equipment from vendors and suppliers. In addition, the Company's vendors and suppliers could arbitrarily price their products, equipment, and services based on the Company's expected cost rather than the best cost to the detriment of the Company and its customers.

Included in the Consortium Report are confidential information and assessments regarding construction, procurement, and support provided by Black and Veatch and Mitsubishi Corporation (the "Consortium"). The information and assessments contained in the Consortium Report include the proprietary information of the Consortium and other contractors. Public release of the confidential information included in the Consortium Report could have adverse economic consequences for the Company. In addition, public release of the confidential information could make potential vendors unwilling or unable to conduct business with the Company. For many pieces of essential equipment there are already very few potential vendors from which Georgia Power might be able to purchase the needed equipment. By causing the vendors' proprietary information to be publicly available, even fewer vendors might be willing to sell to the Company. This could cause significant added costs to the Company and ultimately to customers.

Additionally, the trade secret portions of the Consortium Report are subject to extensive efforts to maintain their confidentiality. Only select Georgia Power and Southern Company personnel and their legal counsel are granted access to the trade secret portions of the Information. Those personnel receive access only on a "need to know" basis. Before a party outside of Georgia Power and Southern Company and their legal counsel are granted access to the trade secret portions of the Information, the party is required to sign a confidentiality agreement with respect to the trade secret portions of the Information.

GEORGIA POWER COMPANY

Docket No. 55931

Yates Simple Cycle Units 8 – 10 Monthly Status Report

February 2026 Yates Simple Cycle Units 8 – 10 Consortium Status Report

Due to the voluminous nature of the report, it is being filed electronically as "February 2026 Update to the Yates Simple Cycle Units 8 – 10 Consortium Status Report."

Contact: Frederick Willis

February 2026 Yates Simple Cycle Units 8 – 10 Consortium Status Report REDACTED IN ITS ENTIRETY

Appendix

Ongoing Data Request Responses included in February 2026 Monthly Report

Data Request	Description	Update Included*
STF-PIA-3-1a	Consortium, GSU scope, Gas Lateral scope, Transmission Line scope invoices issued for request for payment received by the Company	☒
STF-PIA-3-1b	Consortium, GSU scope, Gas Lateral scope, Transmission Line scope invoice backup documentation	☒
STF-PIA-3-1c	All change orders associated with Consortium, GSU scope, Gas Lateral scope, Transmission Line scope that are received, reviewed, approved or rejected. Please indicate the status of each change order	☒
STF-PIA-3-1d-i	P6 XER files	☒
STF-PIA-3-1d-ii	Risk Registers (GPC and Contractors')	☒
STF-PIA-3-1d-iii	Level 1, Level 2, Level 3 schedules (3 week lookahead, 3-month lookahead, Critical Path(s), major cranes/lift schedule, full schedule)	☒
STF-PIA-3-1d-iv	Payment Milestone Schedule (including paid, projected to be paid)	☒
STF-PIA-3-1d-v	Force Report for each month	☒
STF-PIA-3-1d-vi	Commodity curves	☒
STF-PIA-3-1d-vii	Acumen Fuse Analyses	☒
STF-PIA-3-1d-viii	Schedule Adherence Report (Planned, Planned Not Complete, Planned Complete, Unplanned Complete - activity counts)	☒
STF-PIA-3-1d-ix	Scope change log	☒
STF-PIA-3-1d-x	Skyline (for Startup System Turnover)	☒
STF-PIA-3-1d-xi	Startup System Walkdown Tracker	☐
STF-PIA-3-1d-xii	Weekly Progress Reports	☒
STF-PIA-3-1d-xiii	Presentation slides from Yates Management Review Board	☒
STF-PIA-3-1d-xiv	All official letters from directors or above (notices, impact, delay, claim, performance, backcharges, etc.) issued – by Consortium or their Subcontractors or GSU scope, Gas Lateral scope, Transmission Line scope performing entities to Georgia Power Company or any of its affiliates	☒
STF-PIA-3-1d-xv	All official letters from directors or above (notices, impact, delay, claim, performance, backcharges, etc.) issued – from Georgia Power Company, or any	☒

	of its affiliates, to the Consortium, GSU scope, Gas Lateral scope and Transmission Line scope performing entities	
STF-PIA-3-1d-xvi	Any audits, quality assurance findings, corrective actions, lessons learned, ad hoc reviews	☐
STF-PIA-3-1d-xvii	Monthly Consortium, GSU scope, Gas Lateral scope, Transmission Line scope Status Report	☒
STF-PIA-3-1d-xviii	Company project controls means and methods, and the work product developed to perform cost/schedule analyses, forecasts and reporting for the Project Cost and Schedule (for all scope associated with Plant Yates 8 – 10). Please provide Staff with a copy of each work product (in native format and PDF as appropriate). Please include a narrative explaining the purpose of each work product.	☒
STF-PIA-3-1d-xix	Earned Value Management System (EVMS) work product to track the Project percent complete in a manner consistent with the contract terms for the Prime Contract and work self-performed by Southern Company personnel. Please provide Staff a copy of the percent complete information and all data that rolls ups to derive that figure.	☒

*A blank check box indicates that no update is required by the specific ongoing data request for the current month.

BEFORE THE GEORGIA PUBLIC SERVICE COMMISSION
GEORGIA POWER COMPANY
DOCKET NO. 55931

Data Request No. STF-PIA-3-1a

Basis for the Assertion that Redacted Portions of the Information Submitted are Protected Trade Secrets

In response to Data Request STF-PIA-3-1a in Georgia Public Service Commission Docket No. 55931, Georgia Power Company ("Georgia Power" or the "Company") has provided sensitive financial information, official communications with contractors, planning and audit information, and documentation regarding the construction of Plant Yates Units 8-10 such as metrics reports, schedule information and analyses, presentations, and other updates and status reports (the "Information"). Certain portions of the Information are trade secrets of Georgia Power, Southern Company, and their affiliates and contractors and are therefore protected from disclosure under Commission Rule 515-3-1-.11.

The trade secret portions of the Information derive economic value from not being generally known to, and not being readily ascertainable by proper means by other persons who can obtain economic value from their disclosure or use. Public disclosure of the trade secret portions of the Information could give other utilities, competitors, and vendors an unfair advantage by showing the Company's individual components of costs, schedule and project configuration, analyses, forecasts, plans, strategies, commercial terms, and models and could interfere with the Company's ability to negotiate for the best cost from vendors and suppliers. The resulting economic harm could in turn impair the Company, Company's affiliates and contractors, and the Company's customers. In addition, other vendors and suppliers could arbitrarily price their products, equipment, and services based on the Company's expected cost rather than the best cost to the detriment of the Company and its customers.

More specifically, public release of the trade secret portions of the Information could have adverse economic consequences for the Company. Public release of the trade secret portions of the Information could expose the Company's internal proprietary methods for assessing cost and schedule, and would reveal proprietary methods for analyzing and reporting project performance, giving potential competitors a detailed picture of the Company's and its contractors' internal management and evaluation process details, which could result in the competitors gaining a competitive advantage to the disadvantage of the Company and its customers. Georgia Power's competitors are not required to disclose their respective project schedule information and to require the Company to do so would place it at an economic disadvantage.

Disclosure of the trade secret portions of the Information could also make potential vendors unwilling or unable to conduct business with the Company. By causing the vendors' proprietary information to be publicly available, even fewer vendors might be willing to contract with the Company, thus, reducing the opportunity for the Company to procure the best options for meeting its customers' needs and potentially compelling the Company to deal with a vendor that does not

offer the best cost option. This result could cause significant added costs to the Company and ultimately to Georgia Power's customers.

Additionally, the trade secret portions of the Information are subject to extensive efforts to maintain their confidentiality. Only select Georgia Power and Southern Company personnel and their legal counsel are granted access to the trade secret portions of the Information. Those personnel receive access only on a "need to know" basis. Before a party outside of Georgia Power and Southern Company and their legal counsel are granted access to the trade secret portions of the Information, the party is required to sign a confidentiality agreement with respect to the trade secret portions of the Information.

GEORGIA POWER COMPANY
Docket No. 55931
Yates Units 8-10 Construction Monitoring
Data Request No. STF-PIA-3-1

STF-PIA-3-1a

Question:
Please consider this data request to be recurring and submit the information below at one time, each month by the 25th following the month the information relates to. As new information becomes available Staff may request additional information to be filed as part of this DR group, and as the Project progresses, Staff and the Company can re-visit each of these requests for relevance.

- Consortium, GSU scope, Gas Lateral scope, Transmission Line scope invoices issued for request for payment received by the Company.

Response:

Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-1a for February 2026 invoices.

Contact: Frederick Willis

February 2026 Update to TS Attachment STF-PIA-3-1a

REDACTED IN THEIR ENTIRETY

BEFORE THE GEORGIA PUBLIC SERVICE COMMISSION
GEORGIA POWER COMPANY
DOCKET NO. 55931

Data Request No. STF-PIA-3-1b

Basis for the Assertion that Redacted Portions of the Information Submitted are Protected Trade Secrets

In response to Data Request STF-PIA-3-1b in Georgia Public Service Commission Docket No. 55931, Georgia Power Company ("Georgia Power" or the "Company") has provided sensitive financial information, official communications with contractors, planning and audit information, and documentation regarding the construction of Plant Yates Units 8-10 such as metrics reports, schedule information and analyses, presentations, and other updates and status reports (the "Information"). Certain portions of the Information are trade secrets of Georgia Power, Southern Company, and their affiliates and contractors and are therefore protected from disclosure under Commission Rule 515-3-1-.11.

The trade secret portions of the Information derive economic value from not being generally known to, and not being readily ascertainable by proper means by other persons who can obtain economic value from their disclosure or use. Public disclosure of the trade secret portions of the Information could give other utilities, competitors, and vendors an unfair advantage by showing the Company's individual components of costs, schedule and project configuration, analyses, forecasts, plans, strategies, commercial terms, and models and could interfere with the Company's ability to negotiate for the best cost from vendors and suppliers. The resulting economic harm could in turn impair the Company, Company's affiliates and contractors, and the Company's customers. In addition, other vendors and suppliers could arbitrarily price their products, equipment, and services based on the Company's expected cost rather than the best cost to the detriment of the Company and its customers.

More specifically, public release of the trade secret portions of the Information could have adverse economic consequences for the Company. Public release of the trade secret portions of the Information could expose the Company's internal proprietary methods for assessing cost and schedule, and would reveal proprietary methods for analyzing and reporting project performance, giving potential competitors a detailed picture of the Company's and its contractors' internal management and evaluation process details, which could result in the competitors gaining a competitive advantage to the disadvantage of the Company and its customers. Georgia Power's competitors are not required to disclose their respective project schedule information and to require the Company to do so would place it at an economic disadvantage.

Disclosure of the trade secret portions of the Information could also make potential vendors unwilling or unable to conduct business with the Company. By causing the vendors' proprietary information to be publicly available, even fewer vendors might be willing to contract with the Company, thus, reducing the opportunity for the Company to procure the best options for meeting its customers' needs and potentially compelling the Company to deal with a vendor that does not

offer the best cost option. This result could cause significant added costs to the Company and ultimately to Georgia Power's customers.

Additionally, the trade secret portions of the Information are subject to extensive efforts to maintain their confidentiality. Only select Georgia Power and Southern Company personnel and their legal counsel are granted access to the trade secret portions of the Information. Those personnel receive access only on a "need to know" basis. Before a party outside of Georgia Power and Southern Company and their legal counsel are granted access to the trade secret portions of the Information, the party is required to sign a confidentiality agreement with respect to the trade secret portions of the Information.

GEORGIA POWER COMPANY
Docket No. 55931
Yates Units 8-10 Construction Monitoring
Data Request No. STF-PIA-3-1

STF-PIA-3-1b

Question:
Please consider this data request to be recurring and submit the information below at one time, each month by the 25th following the month the information relates to. As new information becomes available Staff may request additional information to be filed as part of this DR group, and as the Project progresses, Staff and the Company can re-visit each of these requests for relevance.

- Consortium, GSU scope, Gas Lateral scope, Transmission Line scope invoice backup documentation.

Response:

Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-1b for February 2026 invoice backup documentation.

Contact: Frederick Willis

February 2026 Update to TS Attachment STF-PIA-3-1b

REDACTED IN THEIR ENTIRETY

BEFORE THE GEORGIA PUBLIC SERVICE COMMISSION
GEORGIA POWER COMPANY
DOCKET NO. 55931

Data Request No. STF-PIA-3-1c

Basis for the Assertion that Redacted Portions of the Information Submitted are Protected Trade Secrets

In response to Data Request STF-PIA-3-1c in Georgia Public Service Commission Docket No. 55931, Georgia Power Company ("Georgia Power" or the "Company") has provided sensitive financial information, official communications with contractors, planning and audit information, and documentation regarding the construction of Plant Yates Units 8-10 such as metrics reports, schedule information and analyses, presentations, and other updates and status reports (the "Information"). Certain portions of the Information are trade secrets of Georgia Power, Southern Company, and their affiliates and contractors and are therefore protected from disclosure under Commission Rule 515-3-1-.11.

The trade secret portions of the Information derive economic value from not being generally known to, and not being readily ascertainable by proper means by other persons who can obtain economic value from their disclosure or use. Public disclosure of the trade secret portions of the Information could give other utilities, competitors, and vendors an unfair advantage by showing the Company's individual components of costs, schedule and project configuration, analyses, forecasts, plans, strategies, commercial terms, and models and could interfere with the Company's ability to negotiate for the best cost from vendors and suppliers. The resulting economic harm could in turn impair the Company, Company's affiliates and contractors, and the Company's customers. In addition, other vendors and suppliers could arbitrarily price their products, equipment, and services based on the Company's expected cost rather than the best cost to the detriment of the Company and its customers.

More specifically, public release of the trade secret portions of the Information could have adverse economic consequences for the Company. Public release of the trade secret portions of the Information could expose the Company's internal proprietary methods for assessing cost and schedule, and would reveal proprietary methods for analyzing and reporting project performance, giving potential competitors a detailed picture of the Company's and its contractors' internal management and evaluation process details, which could result in the competitors gaining a competitive advantage to the disadvantage of the Company and its customers. Georgia Power's competitors are not required to disclose their respective project schedule information and to require the Company to do so would place it at an economic disadvantage.

Disclosure of the trade secret portions of the Information could also make potential vendors unwilling or unable to conduct business with the Company. By causing the vendors' proprietary information to be publicly available, even fewer vendors might be willing to contract with the Company, thus, reducing the opportunity for the Company to procure the best options for meeting its customers' needs and potentially compelling the Company to deal with a vendor that does not

offer the best cost option. This result could cause significant added costs to the Company and ultimately to Georgia Power's customers.

Additionally, the trade secret portions of the Information are subject to extensive efforts to maintain their confidentiality. Only select Georgia Power and Southern Company personnel and their legal counsel are granted access to the trade secret portions of the Information. Those personnel receive access only on a "need to know" basis. Before a party outside of Georgia Power and Southern Company and their legal counsel are granted access to the trade secret portions of the Information, the party is required to sign a confidentiality agreement with respect to the trade secret portions of the Information.

GEORGIA POWER COMPANY
Docket No. 55931
Yates Units 8-10 Construction Monitoring
Data Request No. STF-PIA-3-1

STF-PIA-3-1c

Question:
Please consider this data request to be recurring and submit the information below at one time, each month by the 25th following the month the information relates to. As new information becomes available Staff may request additional information to be filed as part of this DR group, and as the Project progresses, Staff and the Company can re-visit each of these requests for relevance.

- All change orders associated with Consortium, GSU scope, Gas Lateral scope, Transmission Line scope that are received, reviewed, approved or rejected. Please indicate the status of each change order.

Response:

Please see Trade Secret ("TS") Attachment STF-PIA-3-1c for February 2026 updates to the change order log maintained by the Project. The Company will provide specific change orders from the log as requested by Staff.

Contact: Frederick Willis

Public Disclosure

February 2026 Update to TS Attachment STF-PIA-3-1c

REDACTED IN THEIR ENTIRETY

BEFORE THE GEORGIA PUBLIC SERVICE COMMISSION
GEORGIA POWER COMPANY
DOCKET NO. 55931

Data Request No. STF-PIA-3-R1-1d

Basis for the Assertion that Redacted Portions of the Information Submitted are Protected Trade Secrets

In response to Data Request STF-PIA-3-R1-1d in Georgia Public Service Commission Docket No. 55931, Georgia Power Company ("Georgia Power" or the "Company") has provided sensitive financial information, official communications with contractors, planning and audit information, and documentation regarding the construction of Plant Yates Units 8-10 such as metrics reports, schedule information and analyses, presentations, and other updates and status reports (the "Information"). Certain portions of the Information are trade secrets of Georgia Power, Southern Company, and their affiliates and contractors and are therefore protected from disclosure under Commission Rule 515-3-1-.11.

The trade secret portions of the Information derive economic value from not being generally known to, and not being readily ascertainable by proper means by other persons who can obtain economic value from their disclosure or use. Public disclosure of the trade secret portions of the Information could give other utilities, competitors, and vendors an unfair advantage by showing the Company's individual components of costs, schedule and project configuration, analyses, forecasts, plans, strategies, commercial terms, and models and could interfere with the Company's ability to negotiate for the best cost from vendors and suppliers. The resulting economic harm could in turn impair the Company, Company's affiliates and contractors, and the Company's customers. In addition, other vendors and suppliers could arbitrarily price their products, equipment, and services based on the Company's expected cost rather than the best cost to the detriment of the Company and its customers.

More specifically, public release of the trade secret portions of the Information could have adverse economic consequences for the Company. Public release of the trade secret portions of the Information could expose the Company's internal proprietary methods for assessing cost and schedule, and would reveal proprietary methods for analyzing and reporting project performance, giving potential competitors a detailed picture of the Company's and its contractors' internal management and evaluation process details, which could result in the competitors gaining a competitive advantage to the disadvantage of the Company and its customers. Georgia Power's competitors are not required to disclose their respective project schedule information and to require the Company to do so would place it at an economic disadvantage.

Disclosure of the trade secret portions of the Information could also make potential vendors unwilling or unable to conduct business with the Company. By causing the vendors' proprietary information to be publicly available, even fewer vendors might be willing to contract with the Company, thus, reducing the opportunity for the Company to procure the best options for meeting its customers' needs and potentially compelling the Company to deal with a vendor that does not

offer the best cost option. This result could cause significant added costs to the Company and ultimately to Georgia Power's customers.

Additionally, the trade secret portions of the Information are subject to extensive efforts to maintain their confidentiality. Only select Georgia Power and Southern Company personnel and their legal counsel are granted access to the trade secret portions of the Information. Those personnel receive access only on a "need to know" basis. Before a party outside of Georgia Power and Southern Company and their legal counsel are granted access to the trade secret portions of the Information, the party is required to sign a confidentiality agreement with respect to the trade secret portions of the Information.

GEORGIA POWER COMPANY
Docket No. 55931
Yates Units 8-10 Construction Monitoring
Data Request No. STF-PIA-3-1

STF-PIA-3-R1-1d

Question:
Please consider this data request to be recurring and submit the information below at one time, each month by the 25th following the month the information relates to. As new information becomes available Staff may request additional information to be filed as part of this DR group, and as the Project progresses, Staff and the Company can re-visit each of these requests for relevance.

- All available reports associated with Consortium, GSU scope, Gas Lateral scope, Transmission Line scope issued – Daily, Weekly, Monthly or any other frequency in PDF and native file format if available (a complete reporting list from the Company, if available, can be marked-up, however, a limited sample of such reports are listed below):

  i. P6 XER files,
  ii. Risk Registers (GPC and Contractors'),
  iii. Level 1, Level 2, Level 3 schedules (3 week lookahead, 3-month lookahead, Critical Path(s), major cranes/lift schedule, full schedule),
  iv. Payment Milestone Schedule (including paid, projected to be paid),
  v. Force Report,
  vi. Commodity curves,
  vii. Acumen Fuse Analyses,
  viii. Schedule Adherence Report (Planned, Planned Not Complete, Planned Complete, Unplanned Complete - activity counts),
  ix. Scope change log,
  x. Skyline (for Startup System Turnover),
  xi. Startup System Walkdown Tracker,
  xii. Weekly Progress Reports,
  xiii. Presentation slides from Yates Management Review Board,
  xiv. All official letters from directors or above (notices, impact, delay, claim, performance, backcharges, etc.) issued – by Consortium or their Subcontractors or GSU scope, Gas Lateral scope, Transmission Line scope performing entities to Georgia Power Company or any of its affiliates,
  xv. All official letters from directors or above (notices, impact, delay, claim, performance, backcharges, etc.) issued – from Georgia Power

Company, or any of its affiliates, to the Consortium, GSU scope, Gas Lateral scope and Transmission Line scope performing entities

xvi. Any audits, quality assurance findings, corrective actions, lessons learned, ad hoc reviews,

xvii. Monthly Consortium, GSU scope, Gas Lateral scope, Transmission Line scope Status Report.

xviii. Company project controls means and methods, and the work product developed to perform cost/schedule analyses, forecasts and reporting for the Project Cost and Schedule (for all scope associated with Plant Yates 8 – 10). Please provide Staff with a copy of each work product (in native format and PDF as appropriate). Please include a narrative explaining the purpose of each work product.

xix. Earned Value Management System (EVMS) work product to track the Project percent complete in a manner consistent with the contract terms for the Prime Contract and work self-performed by Southern Company personnel. Please provide Staff a copy of the percent complete information and all data that rolls ups to derive that figure.

Response:

Please see the response below for each subsection.

i. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-i for Consortium February xer files and Owner's schedule xer file.

ii. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-ii for February 2026 update to GPC's Risk Register. The company is not provided with a copy of the contractor risk register.

iii. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-I for Level 1, Level 2, and Level 3 schedules.

iv. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-iv for February 2026 Payment Milestone Schedule.

v. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-v for February 2026 Update to Daily Force Report on 02-02-2026.

vi. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-vi for February 2026 update to commodity curves.

vii. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-vii for February 2026 update to Acumen Fuse Analyses.

viii. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-vii for February 2026 update to for Schedule Adherence Report.

ix. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-ix for February 2026 update to Scope Change Log.

x. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-x for February 2026 update to Skyline (for Startup System Turnover).

xi. Startup System Walkdown Tracker is not available at this time. The Company will provide the document once it is available.

xii. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-xii for February 2026 Weekly Progress Reports.

xiii. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-xiii for February 2026 Yates MRB.

xiv. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-xiv for February 2026 update.

xv. Please see the electronic Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-xiv for February 2026 update.

xvi. No update for the month of February 2026.

xvii. POND has completed their scope of work and will no longer have monthly report. The reporting on GSU scope and Transmission Line is included in the weekly progress reports. The monthly Consortium Reports are provided in the Monthly Status Report.

xviii. Please see Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-vii and STF-PIA-3-R1-1d-xii for the Yates 8 – 10 Simple Cycle Project Schedule and Trade Secret ("TS") Attachment STF-PIA-3-R1-1d-xviii for the Yates 8 – 10 Simple Cycle Project Schedule Cost.

xix. Trade Secret ("TS) Attachment STF-PIA-3-R1-1d-xix for February 2026 EVMS will be provided once available.

Contact: Frederick Willis

February 2026 Update to TS Attachment STF-PIA-3-R1-1d

REDACTED IN THEIR ENTIRETY